

ALLIED HEALTH CENTER-PHASE 2 MERCED COLLEGE



Merced Community College
Monthly Project Report
Allied Health Center—Phase 2



PROJECT TEAM

Architect/Engineer

Lionakis Beaumont Design Group
Dave Younger, Principal
Toby Insinna, Project Manager
Turley and Associates
Ken Rubitsky & Associates
Smith, Fause & McDonald, Inc.
David Bigler Associates

Construction Manager

PB Americas, Inc
Bruce Rich, Project Executive
Tony Valdez, Project Manager
Sara Alvarado, Project Engineer

Inspector Of Record

United Inspection Services,
Carl Horner
Jim Womack

Facility Delivery Team

Joe Bisinger, Purchasing/Facilities
Lead
Rick Souhrada, Facilities
Construction Director
Sheila Flores, Facilities Planner

COLLEGE OFFICIALS

Board of Trustees

Jinet Troost, President
Lewis S. Braxton, Vice-President
Eva de Long, Clerk
Jim Glidden, Member
Les McCabe, Member
Eugene J. Vierra, Member
Robert Haden, Member

Executive Administration

Benjamin Duran, President
Larry Johnson, VP: Administration
John Spevak, VP: Instruction
Anne Newins, VP: Student Services
Mike Cuchna, Assoc. VP
Sarah Greene, Dean
Karyn Wiens, Dean
Bobby Anderson, Dean
Bob Taylor, Dean
Betsy Donovan, Interim Dean
Mario Cordova, Dean, Student
Services, Special Programs

Project Overview

The Allied Health Center will provide expanded learning opportunities for the students and staff of Merced College and the Merced Community. The project consists of 2 buildings totaling 28,000 SF. The buildings include x-ray suites, offices, meeting rooms, study rooms and classrooms. The Project is scheduled to be completed Spring of 2009.



PROJECT STATUS REPORT

Original Contracts	\$7,049,319.00
Approved Changes	\$0.00
Pending Changes	\$0.00
Current Contracts	\$7,049,319.00
% Changes	0.000%

Monthly Report Number 3
March 2008

Work Schedule

ID		Task Name	Duration
1		Notice to proceed	1 day
2		MOBILIZATION	4 days
3		SITE SURVEY AND STAKING	2 days
44		UNDERGROUND WET UTILITIES	20 days
46		UNDERGROUND ELECTRICAL	12 days
4		EAST BLDG FOOTINGS & FORMS	7 days
5		EASY BLDG CONCRETE SLAB	6 days



This Month Activities (March 2008)

- Working on the Slab for the East Building

Next Month Activities (April 2008)

- Pour Restrooms at East Building 1st Week of April
- Delivery of Steel and Erection to begin 2nd week of April

Pouring Slab at East Building



Progress on Schedule

