

# LEARNING RESOURCES CENTER MERCED COLLEGE



Merced Community College  
Monthly Project Report  
Learning Resources



Project Team	COLLEGE OFFICIALS
<b>Architect/Engineer</b> <i>Lionakis Beaumont Design Group</i> Dave Younger– Principal Jonathan McMurtry– Proj Mgr Turley and Associates Ken Rubitsky & Associates Smith, Fause & McDonald, Inc. David Bigler Associates	<b>Board of Trustees</b> Eugene J. Vierra-President Robert Haden-Vice President Jinet Troost-Clerk Les McCabe-Member Eva de Long-Member Lewis Braxton-Member Jim Glidden-Member
<b>Construction Manager</b> <i>Parsons Brinckerhoff Constr Svcs</i> Bruce Rich– Project Executive Alex Belanger– Project Mgr Ken Schultz– Proj Super Aida Ramos - Project Admin	<b>Executive Administration</b> Benjamin Duran– President Larry Johnson—VP Admin John Spevak—VP Instruction Ann Newins– VP Student Svcs Mike Cuchna—Assoc. VP Harry Gossett– Dean Sarah Greene– Dean Robert Lenz– Dean Karyn Wiens– Dean Jim Bonstein—Interim Dean
<b>Inspector Of Record</b> <i>United Inspection Services</i> John Hill	
<b>Facility Delivery Team</b> Terry Ruscoe– Director Facilities Rick Souhrada– Director Maint. Sheila Flores– Facility Planner	

## Project Overview

The new Learning Resources Center will provide expanded learning opportunities for the students and staff of Merced College and the Merced Community. The 67,000 square foot facility will have a state of the art data network system that will allow visitors access to a wide range of electronic media as well as the resources of the World Wide Web through a high capacity Internet connection. The facility will provide numerous study areas as well as meeting rooms and group study rooms. The book stack area will provide space for 50,000 volumes. The facility is scheduled for occupancy in Spring 2007.



## PROJECT STATUS REPORT

Original Contracts	\$	13,721,149
Approved Changes	\$	89,135
Pending Changes	\$	64,016
Current Contracts	\$	13,874,300
% Changes		1.116%

Monthly Report Number 13  
October 2006

## Work Scheduled for the next Six Weeks

Construction		
Tape Walls 2 nd. Floor	20d	01AUG06
Install Composite Metal Panels	10d	08AUG06
Install Elevators	15d	21AUG06
Site Work Concrete	15d	21AUG06
Install Wainscoating Bath. 121, 219	3d	24AUG06
Install Electrical Trim 1st Floor	5d	24AUG06
Install Ceiling Tile 1st. Floor	5d	11SEP06 A
Exterior Misc Metals	10d	12SEP06 A
Install Smed Floor 1st. Floor (ped)	5d	18OCT06
Install Carpet 1st. Floor & VCT	10d	18OCT06
Install Plumbing Fixtures 1st Floor	5d	18OCT06
Install Plumbing Fixtures 2nd Floor	2d	18OCT06
Install Ceiling Tile 2nd.	5d	18OCT06
Install Elec Trim 2nd. Floor	4d	19OCT06
Rough in Elec 1st Floor Smed	10d	25OCT06
Drop Finsih Panels Smed 1st Floor	5d	25OCT06
Install Carpet 2nd. Floor	10d	25OCT06
Install Finishes in Stairs	10d	25OCT06
Install Block @ Wall	10d	27OCT06
Aspault Driveway	4d	27OCT06

## Main Open Area Downstairs




### This Month Activities

- Pouring site concrete
- Installing ceiling tile
- Installing glass in windows
- Start carpet installation 1st Floor
- Phone lines being pulled
- Installing computer floor
- Site landscaping started
- Fire pump installed
- HVAC running getting ready for Air Balance
- Bathroom fixtures installed
- Started installing elevators
- Start block at wall

### Next Month Planned Activities

- Continue asphalt
- Ffinish carpet installation
- Complete millwork
- Continue site concrete
- HVAC air balance
- Complete elevator installation



## Progress on schedule

