

LEARNING RESOURCES CENTER MERCED COLLEGE



Merced Community College
Monthly Project Report
Learning Resources



PROJECT TEAM

Architect/Engineer

Lionakis Beaumont Design Group
Dave Younger— Principal
Jonathan McMurtry— Proj Mgr
Turley and Associates
Ken Rubitsky & Associates
Smith, Fause & McDonald, Inc.
David Bigler Associates

Construction Manager

Parsons Brinckerhoff Constr Svcs
Bruce Rich— Project Executive
Alex Belanger— Project Mgr
Ken Schultz— Proj Super
Aida Ramos - Project Admin

Inspector Of Record

United Inspection Services
John Hill

Facility Delivery Team

Terry Ruscoe— Director Facilities
Rick Souhrada— Director Maint.
Sheila Flores— Facility Planner

COLLEGE OFFICIALS

Board of Trustees

Eugene J. Vierra-President
Robert Haden-Vice President
Jinet Troost-Clerk
Les McCabe-Member
Eva de Long-Member
Lewis Braxton-Member
Jim Glidden-Member

Executive Administration

Benjamin Duran— President
Larry Johnson—VP Admin
John Spevak—VP Instruction
Anne Newins— VP Student Svcs
Mike Cuchna—Assoc. VP
Harry Gossett— Dean
Sarah Greene— Dean
Robert Lenz— Dean
Karyn Wiens— Dean
Jim Bonstein—Interim Dean

Project Overview

The new Learning Resources Center will provide expanded learning opportunities for the students and staff of Merced College and the Merced Community. The 67,000 square foot facility will have a state of the art data network system that will allow visitors access to a wide range of electronic media as well as the resources of the World Wide Web through a high capacity Internet connection. The facility will provide numerous study areas as well as meeting rooms and group study rooms. The book stack area will provide space for 50,000 volumes. The facility is scheduled for occupancy in Spring 2007.



PROJECT STATUS REPORT

Original Contracts	\$	13,721,149
Approved Changes	\$	430,355
Pending Changes	\$	124,950
Current Contracts	\$	14,276,454
% Changes		4.047%

Monthly Report Number 15
December 2006

Schedule

Description	Orig Dur	Early Start	Early Finish	2006														
				DEC				JAN										
				11	18	25	01	08	15	22	29	05	12	19	26			
Install Block @ Wall	10d	02OCT06 A	16OCT06 A															
Exterior Misc Metals	10d	02OCT06 A	16OCT06 A															
Asphalt Driveway	4d	02OCT06 A	06OCT06 A															
Landscaping	24d	05OCT06 A	23JAN07															
Punch List Items (building)	15d	13OCT06 A	23JAN07															
Install Block @ Trash Compactor	5d	14NOV06	21NOV06															
Complete Front Elevator	30d	22DEC06 A	16JAN07															
Punch List Site	10d	24JAN07	07FEB07															

Landscaping



Front Exterior



Book Stacks 2nd Floor (224)



AV Equipment Area (110)



This Month Activities

- Installed Bookshelves
- Cleaned and Detailed
- Landscaping Continues
- Elevator Testing
- Punch List Building



Progress on Schedule

