

ALLIED HEALTH CENTER-PHASE 2 MERCED COLLEGE



Merced Community College
Monthly Project Report
Allied Health Center—Phase 2



PROJECT TEAM

Architect/Engineer

Lionakis Beaumont Design Group
Dave Younger, Principal
Toby Insinna, Project Manager
Turley and Associates
Ken Rubitsky & Associates
Smith, Fause & McDonald, Inc.
David Bigler Associates

Construction Manager

PB Americas, Inc
Bruce Rich, Project Executive
Tony Valdez, Project Manager
Sara Alvarado, Project Engineer

Inspector Of Record

United Inspection Services,
Carl Horner, Project Inspector
Jim Womack, Asst. Project Inspector

Facility Delivery Team

Joe Bisinger, Purchasing/Facilities
Lead
Rick Souhrada, Facilities
Construction Director
Sheila Flores, Facilities Planner

COLLEGE OFFICIALS

Board of Trustees

Jinet Troost, President
Lewis S. Braxton, Vice-President
Eva de Long, Clerk
Jim Glidden, Member
Les McCabe, Member
Eugene J. Vierra, Member
Robert Haden, Member

Executive Administration

Benjamin Duran, Superintendent/
President
Mike Cuchna, Vice-President,
Technology & Instructional Research
Larry Johnson, Vice-President,
Administrative Service
Anne Newins, Vice-President,
Student Personnel
Marianne Tortorici, Vice-President,
Instruction

Project Overview

The Allied Health Center will provide expanded learning opportunities for the students and staff of Merced College and the Merced Community. The project consists of 2 buildings totaling 28,000 SF. The buildings include x-ray suites, offices, meeting rooms, study rooms and classrooms. The Project is scheduled to be completed Spring of 2009.



PROJECT STATUS REPORT

| | |
|--------------------|----------------|
| Original Contracts | \$7,049,319.00 |
| Approved Changes | \$131,954.00 |
| Pending Changes | \$5,500.00 |
| Current Contracts | \$7,186,773.00 |
| % Changes | 1.950% |

Monthly Report Number 10
October 2008

